BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Supplying and laying Aerial bunched cable and TC services connected road to Allalsandra lake bund pathway lights in Yelahnka Ward No 04
2	Estimate cost / amount	4.00 Lakhs
3	Name Of Contractor	M/s Mamatha Electricals
4	Amount of Contractor	Rs. 369,450.00
5	Agreement No.	EE/Ele/YZ/AGR/54/2018-19 Dt:13-02-2019
6	No. and date Under which the work order has been issued	EE/Ele/YZ/WO/54/2018-19 Dt:13-02-2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	272 Days
12	Work carried out during the first period of extension	-
13	Work carried out during And extension	100%
14	Time now applied for	
15	Date of recommending time limit applied	
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	-

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive engineer	ಕಿಯುಗಾಂಶ ಲೋಪಾಬರ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ 3-1. ಬಿಲ್ಲನ್ನು ಬಿಡುಗಡೆಮಾಡಲು ಅವಕಾಶ ಇರುವುದಿಲ್ಲ ಎಂದು ತಿಳಿಸಲಾಗಿದೆ. ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು EOT ಅನುಮೋದನೆಗಾಗಿ ಕೋರಿದೆ
22	Recommendation of executive engieer	ಕಿಯುಗಾಂಶ ಲೋಪಾಬರ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಸೇವಾ ಅವಧಿಯ ಶೇಕಡಿಸಿಂತೆ 3% ದಂಡ ವಿಧಿಸಿ EOT ಅನುಮೋದನೆ ಕೋರಲು ಕೋರಿದೆ.

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ